


Current Status of ITER Components Manufacturing and JT-60SA Assembly


Kenichi KURIHARA

Naka Fusion Institute
Fusion Energy Research and Development Directorate
National Institutes for Quantum and Radiological
Science and Technology



JT-60 Plasma Discharge





Towards Commercial Use of Fusion Energy



Test Device

Experimental Reactor Present

Demo

around middle of this century

R&D for achieving and sustaining DT burning

JT-60 Achieve fusion temperature (1990s)

World Record of

- equivalent Q =1.25
- Ion temperature 520 M °

Demonstrate sustained fusion output of 500MW



Site:

St.-Paul-les-Durance, France



Supporting ITER
JT-60SA

Complementing ITER

making use of ITER

[Naka Fusion Institute]

R&D for utilizing sustained DT burning

Demo Design

[Rokksha Fusion Instit.]

Blanket R&D



R&D for Fusion Neutron Irradiation Facility

Fusion Demo

Demonstration of Power Generation, Prospect for Economy



Prospect for Commercial Use



Carrying out them using JA-EU Joint Activities
"Broader
Approach (BA)
Activities in
Fusion Energy
R&D"

1




Progress of Domestic Procurement Activities on ITER Project

ITER: World Wide Joint Project of 7 Parties

Naka Fusion Institute

Demonstration of continuous fusion burning



State-of-the-art Main Body Components Shared by Japan

Divertor

Outer Target (All)



Superconducting Toroidal Field Coil

- -33 Conductors (about 33%)
- -19 Structures (All)
- •9 Windings / Integrations (about 50%)

Radio
Frequency
Heating
System



Neutral Beam Injector



*8 Gyrotrons (about 33%) Volt

•Equatorial Launcher (All)

•3 1MeV Power Supply High Voltage Parts (All) 3 HV Bushings (All) 1 Accelerator (About 33%)

Naka Fusion Institute Superconducting Central

Solenoid Conductor

•49 Conductors (All)

Diagnostics

•6 Diagnostics
Equipment (About 15%)

Remote Handling Equipment

) a person



Blanket Remote Handling Equipment (All)

Tritium Removal Plant



Tritium Removal System (50%)

Toroidal field (TF) coil




Naka Fusion Institute

Conductor (33 unit length)




Winding Pack (WP)
(for 9 TF coils)











WP for 1st TF coil before cold test (Mitubishi)



Double pancake for 3rd TF coil (Toshiba)




TF structure for 1st JA portion



TF structure for 1st EU portion







TF structure fabrication status


Superconductor for CS Coil



Naka Fusion Institute

Oct. 2017: 49 CS conductors fabrication completed.

Mar. 2018: 49 CS conductors transportation to USDA completed.









Completion of the 49th CS conductor (at conductor fabrication factory)

49th CS conductor arrived at USDA





Neutral Beam Injector



Naka Fusion Institute

Completion of installation of

0.2MV DC generators

Development, manufacturing and testing of DC ultra high-voltage power supply to accelerate 1 MeV, 40 A hydrogen negative ion beam for neutral beam


NB test facility (NBTF) is under construction in advance of ITER [Requirement on high-voltage power supply]


DC 1 MV, 60 A with pulse duration 3600 s.

Completion of

- manufacturing of all component
- installation except interface with EU (97%)
- voltage holding test of Japanese components at 1.2 MV in November

Next step is the joint test with EU component.





Neutral Beam Injector



Naka Fusion Institute



Neutral Beam Injector



Naka Fusion Institute

On-site work has been proceeded as scheduled. 97 % of the components from Japan were installed. Sep/2018, HV test for Japanese components has been started. Nov/2018, HV test for Japanese components were successfully completed. From 2019, HV test is started after Japanese and European components are connected. In 2020, all tests will be completed. Then, manufacturing for ITER HNB will be started.

Progress in Production of Japan-shared ITER Components **Electron Cyclotron Heating System**



Naka Fusion Institute

Completion of FAT for first JA-Gyrotron that generates ITER first plasma

GYROTRON


JA procures 8 out of 24 sets.

[Requirements of factory acceptance test (FAT)]

- Frequency/Power/Efficiency: $170GHz/ \ge 1MW/ \ge 50\%$
- Full-power modulation: $1 \sim 5 \text{kHz} / \geq 60 \text{sec}$
- Duration time: ≥ 300sec
- Operation reliability: ≥ 95%


[Achievements/Progress]

- FAT of 1st gyrotron completed and the on-site test is foreseen.
- Operation test of 2nd gyrotron was started, and manufacturing of 3rd gyrotron is underway.






JA-GYROTRON system



Procurement of ITER divertor outer vertical target - Manufacturing of full-scale prototype -

Naka Fusion Institute

Plasma-facing material: Tungsten Actively cooled by water Heat flux: 20 MW/m²





JADA and IO-CT have signed the amendment of the PA in November 2017. JADA has started material procurement for manufacturing of a full-scale prototype of the ITER divertor outer vertical target.

Manufacturing of tungsten monoblocks


About 3,600 tungsten monoblocks (including with or without support legs) are being manufactured.



Tungsten monoblock with a support leg

Manufacturing of stainless-steel forgings

XM-19 forging blocks and plates, which correspond to two outer vertical targets, are being manufactured.



Detritiation System (DS)



Naka Fusion Institute

Detritiation System (DS) is a safety important component for ITER. According to the requirements of the French Nuclear Regulatory Authority, JADA is conducting the "DS qualification tests" to show

the design validity of DS.

Large space to be detritiated

Catalyst Reactor

Blower Scrubber Tritium monitor Scrubber Tritiated water

Catalyst reactor :

 $2HT + O_2 \rightarrow 2HTO$ (tritium is oxidized to tritiated vapor.)


Scrubber : $H_2O(Liquid) + HTO(Vapor)$ $\rightarrow H_2O(Vapor) + HTO(Liquid)$ (Tritium is collected in liquid.) Specification of DS

Max. flow rate: 2,800m³/h
Tritium removal efficiency
Detritiation in an event of fire: 90%
Detritiation in other events: 99%
→Target detritiation efficiency is set to 99.9 % in design.

Seismic vibration test of the scrubber column was implemented.



A view of DS for ITER Tokamak Building



3-D seismic vibration test with the simulated floor response of the ITFR site.




No reduction in detritiation efficiency occurred in the scrubber column after the seismic vibration


Progress in Manufacture of Japan-shared ITER Components Blanket Remote Handling System



Naka Fusion Institute

- A large robot arm to handle a Blanket module (max. 4 tons) with high accuracy is under development.
- Further studies for addition of new features:
 - Considering cost reduction for whole ITER project, function of fine manipulation was added to the Blanket Remote Handling System
 - > Rescue function for the large robot arm was established using a small robot arm
- Blanket handling tests by the large robot arm are continued to improve precision (a movie in the next page)





Progress in Manufacture of Japan-shared ITER Components Blanket Remote Handling System




Naka Fusion Institute

Blanket handling test

Challenge: insertion of large and heavy component with narrow gap

End effector of large robot arm

Blanket mock-up Weight: 700kg



Progress in Manufacture of Japan-shared ITER Components Blanket Remote Handling System



Naka Fusion Institute



ブランケット挿入 Blanket Insertion

ITERブランケット遠隔保守装置 デモンストレーション


Demonstration of ITER Blanket Remote Handling System

ITER diagnostics procured by Japan making good progress



Naka Fusion Institute

 Among five diagnostics procured by Japan, Poloidal Polarimeter and Edge Thomson Scattering systems are at the final design stage. Prototyping of major components to ensure that the final design is feasible has progressed.




Retroreflector in the vacuum vessel

Confirmed that a retroreflector can be manufactured by grinding


tungsten material, which is robust



Laser transmission line with the actual length. Currently evaluating the automatic alignment system and the influence of light attenuation



Performed fire resistance test on an airtight shutter in a fire-resistant box and confirmed the soundness



FIR laser prototype was manufactured and adjustment of the laser oscillation is ongoing (target value: output 600 mW with a wavelength of 119 mm)



Progress of Satellite Tokamak JT-60SA Project in Broader Approach Activities

JT-60SA (Super Advanced) Project

Naka Fusion Institute


JT-60 with copper coils is upgraded to a new device JT-60SA (Super Advanced) equipped with superconducting coils. Objectives of the project are

- to conduct leading research to support ITER in achieving its technical objectives and to reflect the results on how to optimize experimental operations of ITER,

- To try to develop more advanced operations than ITER and reflect them in the Fusion

- to cultivate experts who Under construction

aiming at starting operation in 2020!



Demo design,

Non-use tritium makes flexible studies possible.


Japan-EU Joint Project

QST is the Implementing Agency of Japan.

JT-60SA Project: Progress on Tokamak Assembly




Naka Fusion Institute



Movie of JT-60SA Assembly History

JT-60SA Project: Progress on Tokamak Assembly






Towards start of operation in 2020, the construction is going on schedule.

Central solenoid CS Manufacturing is going well.



Manufacturing is facing the final stage where four modules are stacked and compressed one another by a force of 4.2 MN to suppress the separation of modules by thermal stress and/or electro magnetic force.



Cryostat Top Lid Manufacturing is going well.



Top lid

Two of the half modules are being manufactured in factory and will be integrated on-site.




The top lid will be delivered in first quarter of FY 2019.

Cryostat Thermal Shield (CTS)



Manufacturing will be completed in FY 2018


CTS is installed on the inner wall of cryostat to suppress thermal radiation.



Top CTS 20° 10/18 completed




Middle CTS 20° 13/18 completed.



Future Plan



JT-60SA Assembly will be completed in the 4th quarter of FY 2019.





Thank you for your attention!

