




Progress of ITER Procurement Activities and JT-60SA Construction



QST Naka Fusion Institute Yutaka Kamada




Fusion Power Generation System



Fusion Energy Gain $Q = \frac{\text{Fusion Output}}{\text{Heating Power}}$ 30~50 necessary for Demo

Japanese Strategy of Fusion Energy Development



ITER(Burning Plasma)+JT-60SA(High Pressure Plasma)=DEMO

Japan can study Fusion with 'ITER + JT-60SA'



Key Points of Fusion Plasma Research



ITER

Self Heating = Burning Plasma
(High Temperature & Density
by high confinement Efficiency)


*20% of Fusion Power
= Self heating*

Ratio of Self Burning
DEMO : 80 – 86%
ITER : 67% (Q=10)

JT-60SA

High Power Density
(High Plasma
Pressure)

**Steady-state Sustainment
of Whole plasma current
non-inductively** (High
Plasma Pressure)



*External Heating & Current Drive
(Neutral Beam &
Radio Frequency Wave)*


**Heat Flux Control
High-Heat-resistant
Divertor**

**ITER,
JT-60SA**

ITER: World Wide Joint Project of 7 Parties



Demonstration of continuous fusion burning
Output: 500 MW, Fusion Energy Gain of 10 (external heating: 50 MW)



Under construction by CN, EU, IN, KO, JA, RU, US

Site: Saint Paul les Durance, France

ITER Organization established in 2007

Procurement of components are shared among each member's domestic agencies.

QST is designated as the Japan Domestic Agency.

Start Construction 2007
First Plasma 2025
DT Fusion Operation 2035~

DG B. Bigot



DDG E. Tada



DDG GS. Lee



State-of-the-art Main Body Components Shared by Japan



Naka Fusion Institute

Superconducting Toroidal Field Coil

- 33 Conductors (about 33%)
- 19 Structures (All)
- 9 Windings / Integrations (about 50%)



Radio Frequency Heating System




- 8 Gyrotrons (about 33%)
- Equatorial Launcher (All)

Neutral Beam Injector



- 3 1MeV Power Supply High Voltage Parts (All)
- 3 HV Bushings (All)
- 1 Accelerator (About 33%)



Divertor



Outer Target (All)

Remote Handling Equipment



Blanket Remote Handling Equipment (All)

Superconducting Central Conductor



- 49 Conductors (All)

Diagnostics



- 6 Diagnostics Equipment (About 15%)

Tritium Removal Plant




Tritium Removal System (50%)


Progress of Superconducting Toroidal Field (TF) coil




Conductor
(33 unit length)




Winding Pack (WP)
(for 9 TF coils)



Structure(19 sets)



Assembly (9 sets)




WP for 1st TF coil before cold test (Mitubishi)



Double pancake for 3rd TF coil (Toshiba)



TF structure for 1st JA portion



TF structure for 1st EU portion



WP fabrication status
(1st + 2nd fabrication factory)

JA/EU	JA									EU										
号機	1	2	3	4	5	6	7	8	9	1	2	3	4	5	6	7	8	9	10	
AU	Green	Green	Green	Green			Green			Green										
BU	Green	Green		Green		Green				Green	Green	Green	Green	Green	Green					
出荷	Green	Green	Green							Green				Green	Green					

TF structure fabrication status
Green : Completion

1st TF Coil near Completion with High Accuracy



gap misalignment :
only $\pm 0.25 \sim 0.75$ mm

**Confirmation of alignment
between upper & lower
structure (Jan. 2018)**




Leakage :
 $< 5 \times 10^{-8}$ Pam³/s

**Cold Test of the Winding
Pack (Nov. 2018)**



**Integration of winding
pack & structure: Started
Mar. 2019**



Temperature :
 \pm °C

**Resin Impregnation
(Completed Sep. 2019)**



Accuracy :
 \pm ???mm

**Final Machining
Completed in Dec.2019**

**Jan. 2020
Completion**


Completion of High Voltage Power Supply System for the Neutral Beam Injector



Neutral Beam Test Facility (NBTF) is under construction in Padova in advance of ITER for full scale R&D of 1 MV, 40 A hydrogen negative ion beam injector. JA procures the DC ultra high-voltage power supply: 1MV, 60A, 3600 sec.


JA Completed

- manufacturing of all component
- **installation of all component (2015 – 2019)**
- **voltage holding test of at 1.2 MV in November**




Transmission line (JA)


100% installation



Beam Source Vessel (EU)



HV bushing (JA)



HVD1 (EU)

Insulating Transformer (JA)



JA, EU, RFX, IO

Progress of Radio Frequency Heating System



High-power mm-wave oscillator: GYROTRON

JA procures 8 Gyrotron out of all 24 sets.



4 Gyrotron: manufacture completed

2 of them has been tested => satisfied the requirement

[Requirements of factory acceptance test (FAT)]


- Frequency/Power/Efficiency: 170GHz/ $\geq 1\text{MW}$ / $\geq 50\%$
- Full-power modulation: 1~5kHz/ $\geq 60\text{sec}$
- Duration time: $\geq 300\text{sec}$
- Operation reliability: $\geq 95\%$

JA-GYROTRON system




1.04 MW, 51.2% Efficiency
300 sec pulse length was confirmed for the 2nd Gyrotron

Test-stand for high-power and long-pulse operation



1MW power CW-injection



Output beam



Output beam

1st, 3rd, 4th Gyrotron

Progress of divertor outer vertical target



Plasma-facing material: Tungsten
Actively cooled by water
Heat flux: 20 MW/m²

Manufacturing of full-scale prototype on going

Tungsten monoblocks


Manufacture of 3,600 tungsten monoblocks have been completed.

Stainless-steel forgings

XM-19 forging material is being manufactured.

Cooling Pipe

Manufacture of CuCrZr cooling pipe completed




Tungsten monoblocks

約30mm



Tungsten monoblock



Steel support structure (XM-19)




XM-19 forging material

Progress of Plasma Diagnostics




Among five diagnostics procured by Japan, Poloidal Polarimeter and Edge Thomson Scattering systems are at the final design stage through **prototyping of major components**

Layout of Poloidal Polarimeter



Retroreflector made by grinding tungsten material



High Temperature Test
(600 degree, 450sec cycle)

fire resistance test



Length 36m

Laser transmission line Automatic Adjustment with the actual length. of Laser Alignment




FIR laser prototype


Progress of Blanket Remote Handling System




- A large robot arm to handle a Blanket module (**max. 4 tons**) with high accuracy
- Challenges :
 - Developing Various tools
 - ✓ Large torque (10kNm) fastening tool
 - ✓ Remote access weld / cut / inspection tool for 43mm diameter tube
 - Precise Positioning method
 - **Gap between Blanket Module and the Vacuum vessel is 0.5mm**
 - Radiation resistant devices



Bolt fastening tool for large torque (10kNm) tolerates strong electro magnetic force



JT-60SA: First Plasma expected in Sep. 2020



JT-60SA Project Mission

Large Super Conducting Tokamak with
 'Plasma Shape suitable for high pressure
 plasma stability'




1. Support ITER

⇒ 'Risk Mitigation &
 Efficient Operation of ITER'
 using break-even-equivalent class high
 temperature D-plasmas


2. Complement ITER toward DEMO

with long sustainment
 (~100s) of high pressure
 steady-state plasmas
 necessary in DEMO


3. Foster Next Generation leading ITER & DEMO





EU & JA Share Procurements of JT-60SA Components



JT-60SA









Excellent Accuracy of Manufacture and Assembly

Allowable magnetic field error : $\sim 10^{-4}$
 => Manufacture & assembly accuracy is \sim mm ➔ Achieved

CB, surface flatness 0.6mm



EF, Deviation from exact Circle 0.3-1.3mm



CS, Deviation from exact Circle 0.3-0.4mm


TF, Deviation of Current center 2 mm



VV $\pm 2 - 5$ mm




VV welding : $\pm 4 - 8$ mm



TF assembly : ± 1 mm



Laser tracker





JT-60SA Research Plan

JA-EU JT-60SA Research Unit organized in 2009 with the JA and EU fusion community. Research Plan Activity operated by young generation.



JT-60SA Research Plan Ver. 4.0 was documented in Sep. 2018 by 435 co-authors, JA 174 (18 institutes), EU 261 (14 countries, 33 institutes)



Live

**Naka Fusion Institute
JT-60SA Central Control Room**

'JT-60SA Discharge Sequence'


**Director, Dep. Advanced Plasma Research
S. Ide**

Schedule of JT-60SA & ITER Collaboration

Manufacture / Assembly / System Evaluation
 Experiments/ Analyses/ Modeling **=> ITER**

ITER & JT-60SA Collaboration Arrangement Signed on 20th Nov.

JA & EU University ' On-site Laboratory' at QST Naka



Thank You for Your Attention